Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No 2020-21

Completion report of the work of :	Construction of CC road in ward no:03 Attur Yelahanka			
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	Sri N Jagadish			
3) Time stipulated for completion of work	90 days			
4) Date of Commencement of Work	19-02-2020			
5) Date of Completion of Work	21-05-2020			
M B No	4663/2017-18			
Page No	466263-466264/2			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Krishnappa			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks

1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment

2 Certified that above work has been executed satisfactorily

21/5/2020

AE, Ward No :03
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

21/05/2020

Asst Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

.Executive Engineer
Yelahanka Division
BBMP, Bangalore